

West Side Park Project

155 S. 6th St.
Evansville, WI 53536



Work Completed Current Week:

- Drain tile runs installed in pool
- Neuman pool on site digging and piping for pool drains in the deep pool, shallow and splash pad
- Shredding topsoil for athletic fields
- Spread shredded topsoil on West soccer field and begin install on East soccer field
- Softball field warning track, infield sand installed as well as shredded topsoil
- Baseball field warning track sand installed and began installing shredded soil on outfield

PROJECT TEAM

Owner:

City of Evansville

Architect/Engineer:

MSA

Aquatics Design:

Water Technology Inc.

Athletic Field Specialists:

Rettler Corporation

General Contractor:

Corporate Contractors Inc (CCI)

Construction Start:

8/30/2022

Work Completed Next Week:

- Neuman pool to continue working on drain system/piping in pool
- Ideal Midwest to finish up baseball field topsoil and sand install
- Oak village to finish spreading topsoil on East soccer field and seed both
- Seed baseball and softball fields mid-late next week pending rain impact this weekend



City of
Evansville
www.ci.evansville.wi.gov/parkimprovements





Softball field warning track installed



Softball outfield shredded topsoil and infield sand being installed



Softball field warning track



Temp fence installed on backside of pump house



Topsoil being shredded and loaded into a truck



Baseball field warning track being installed